



West Mill Street re-construction update:

The storm portion of the Mill St. re-construction project is about to begin on May 20th. By now you should begin to see detour signs being installed. Please know that Mill St. will still be open to local traffic but west bound traffic only.

Construction Schedule as of 5/16/2019:

Please note: schedules might change due to weather delays.

√ Signs: 5/13/19

√ Mailboxes: temporary mailboxes installed

Storm sewers: 5/20/19 est. 8 weeks

Excavation: 7/10/19 est. 4 weeks

Aggregate base: est. 4 weeks

Curbs/Walks: 8/8/19 est. 4 weeks

Restoration: 9/12/19 est. 1 week

Asphalt surfacing: 9/19/19 est. 1 week

Loops/Striping: 9/26/19 est. 1 week

If you would like further updates from us to come by email, please send me your email at: townmanager@ossianin.com

Contractor's communication to project area residents who live on W. Mill will be by placing messages in your mail boxes

Thanks Luann